Project No.	Project Description	Budget	Other Funding Sources	Actuals	Surplus (Deficit)
414442**	WASTWT Lift Station Rehab	3,570,000	1,266	3,533,328	37,900
414453**	Oakmont Swale Reconstruct	2,500,000		2,494,558	5,400
415230	Meter Reader Update	1,000,000		999,707	30
415454	N. Interceptor Trunkline (Proj 9)	2,157,000		2,156,999	
415845	WASTWT Rehab Prgm	229,000		229,000	
416440	WASTWT Collection System Service Level	2,640,000		2,640,000	
416835	Water System Infrastructure Rehab	440,000		439,999	
417761**	Recycle Yard Upgrades	25,000		22,214	2,80
417835	Water System Infrastructure Rehab	474,700		474,699	
417846	WASTWT Household Service Replace	240,000		240,000	
418455*	Utilities Operations Truck	31,000		32,763	-1,80
418456	STORM Team Lead Truck	34,000		33,536	50
	Total	13,340,700	1,266	13,296,804	45,10
	Total Closed Projects				1
	Net Surplus - Utility Reserve				39,70
	Surplus - Offsite Levy Reimbursed Funds				5,40
	Total Surplus			-	45,10
Project defic	it mainly due to:				
418455*	Utilities Operations Truck	-1,800 Cost of truck exceeded budget			
Project surpl	us mainly due to:				
414442**	WASTWT Lift Station Rehab	37 900	Costs lower the	n hudaat	

414442** WASTWT Lift Station Rehab 414453** Oakmont Swale Reconstruct

417761** Recycle Yard Upgrades

37,900 Costs lower than budget

5,400 Costs lower than budget

2,800 Costs lower than budget